

407 Birch Ave SW | PO Box 810 | Napavine WA 98565 www.cityofnapavine.com |360-262-9344

Building Permit Application

Checklist

- Completed Application. (2 pages)
- o Permission to Enter (PTE) Form.
- o Lewis County Assessor's Map (current): www.lewiscountywa.gov.
- Site Plan must include the following:
 - ✓ Indicate North Arrow
 - ✓ Property dimensions and boundary lines
 - ✓ Proposed structure dimensions and setbacks (front, side, and rear in feet)
 - ✓ Type of structure
 - ✓ Existing structures, paved/graveled surfaces, patios/decks, etc.
 - ✓ Driveway location
 - ✓ Streets and/or alley ways
 - ✓ Major feature(s) of property (ravines, seasonal creeks, wetlands, etc.)
 - ✓ Existing well or system location
- One (1) Set of Electronic Engineering Plans and Two (2) Sets of Hard Copies with an engineer's stamp. (If Applicable)
- New Construction Utility Service Applications. (If applicable)

See the Billing Clerk for application(s).

- ✓ Hookup fees must be paid at the time permit is issued.
- ✓ An inspection is REQUIRED before back-filling ditch for water and/or sewer lines. Call at least 24hrs in advance.
- Signed & Dated Energy Code Compliance Certification. (If applicable. Consult permitting office for details.)
- SEPA Checklist. (If applicable. Consult permitting office for details.)
- New Manufactured homes See the application for "Mobile Home Placement".
- Existing Manufactured homes require permitting through the Department of L&I. https://www.lni.wa.gov
- o All Electrical inspections are completed by L&I. https://www.lni.wa.gov

^{**} A site inspection must be completed prior to the start of construction. Call 24 to 48 hours in advance. **



407 Birch Ave SW | PO Box 810 | Napavine WA 98565 www.cityofnapavine.com |360-262-9344

Property Address:			Tax Parcel #:		
Legal Description:					
Property Owner:			Phone #:		
Mailing Address:			Email:		
Contractor:			Phone #:		
L&I License #:					
Contact: (When application approved or for o					
Contact. (When application approved of for	questions,		whencontractor		
Project Description:					
Project Value/Bid Price: \$		Nun	nber of Bedrooms: Number of Bathro	oms:	
Square Footage: Main Floor Se	econd Floo	r	Garage Deck/Porches		
Finished Basement Unfinishe	ed Baseme	nt	Other		
Owner or Contractors Signature	Pon	uirad	Date		
			Documents	T 5 / 1	
Minimum Requirements	Req'd	Recvd	''	Req'd	Recvd
Completed Application	X		Right-of-way (city roads)		
Permission to Enter (PTE) Critical Areas/Resource Lands (CARL)	X		Fire Permit (Propane Tanks, etc.)		
, , ,			Floodplain Development Permit		
Assessor's Map (Current) Site Plan (Current)			Grading permit (50+ cy fill/grade) Stormwater Permit		
Prints - 2 Printed and 1 Electronic set			Shoreline Permit (Exempt. or Substantial Dev.)		
Energy Code Compliance			Special Use Permit		
SEPA Checklist			Administrative Approval		
3217 CHECKIST			Variance		
			City Water Connection		
			City Sewer Connection		
			ery sewer connection		
City Officials Signature:			Date:		
For Official Use Date Received:	F	Received	By: Permit Number:		
Zoning: UGA/Form 17 Sen			Construction Type: Occupancy		



407 Birch Ave SW | PO Box 810 | Napavine WA 98565 www.cityofnapavine.com |360-262-9344

To be completed by Applicant

Plumbing Permit Details			Mechanical Permit Details					
Qty	Type of Fixture	Qty	Type of Fixture		Qty	Type of Fixture	Qty	Type of Fixture
	Water Piping		Lavatory (Washbasin)			Wood Stove		Air/Heat Exchanger
	Laundry Tray		Sewer			Unit Heaters		Gas Piping
	Water Closet (Toilet)		Dishwasher			Heat Pump BTU		Vacuum Breakers
	Clothes Washer		Kitchen Sink &	Air Conditioner Units			Zero Clearance	
			Disposal			BTU		Fireplace
	Bathtub		Bar Sink		Forced Air System			Gas
						BTU		Fireplace/Stove/Heater
	Shower		Urinal			BoilerBTU		Other:
	Water Heater		Slop Sink			Com'l Range Hood		
	Floor Drain		Other:			Com'l Clothes Dryer		

, p	7	opeciai conditions	100 17600	7111104111	opeciai contantions
Building Permit	\$		CARL Review	\$	
Plan Review	\$		Fire Permit	\$	
Mechanical Permit	\$		Flood Permit	\$	
Plumbing Permit	\$		Grading Permit	\$	
State Bldg Code Fee	\$ 6.50		Shoreline Permit	\$	
			SEPA Checklist &	\$	
			Public Hearing		
			Other Permit Fees	\$	
Total: \$			Total: \$		

TOTAL OF ALL FEES \$	
----------------------	--



407 Birch Ave SW | PO Box 810 | Napavine WA 98565 www.cityofnapavine.com |360-262-9344

Proposed Structure Site Diagram

Site Plan must include the following:

- ✓ Indicate North Arrow
- ✓ Property dimensions and boundary lines
- ✓ Proposed structure dimensions and setbacks (front, side, and rear in feet)
- ✓ Type of structure
- ✓ Existing structures, paved/graveled surfaces, patios/decks, etc.
- ✓ Driveway location
- ✓ Streets and/or alley ways
- ✓ Major feature(s) of property (ravines, seasonal creeks, wetlands, etc.)
- ✓ Existing well or system location
- ** A site inspection must be completed prior to the start of construction. Call at 24 to 48 hours in advance. **

Use the space below or attach a separate sheet.



407 Birch Ave SW | PO Box 810 | Napavine WA 98565 www.cityofnapavine.com |360-262-9344

Permission to Enter				
Permit #:				
Owner or Contractor:	Phone #:			
Property Address:	Parcel Number:			
A phone number must be provided where	e applicant can be reached Monday to Friday, 8-4:30.			
	ssion for city personnel to enter private property to conduct permit by failure to grant permission to enter or an inability to contact me for may result in denial or withdrawal of a permit or approval.			
Prior notification of the date and time of inspection is: \Box Not	t Required Requested			
Applications have been submitted for the following services:				
1.				
2				
3				
4				
Which may require on site permit processing, review, and ins and/or Public Works Department for the property stated abo	spection by employees of the Community Development Department, ove.			
	rive(s) of the Community Development and Public Works Department to pose of processing such permits and performing required inspections			
By my signature below, I certify that I am either the current le document I take full responsibility for the lawful action that is	egal owner of this property or their authorized representative. With this s this document allows.			
Signature of Owner or Authorized Representative Date				



407 Birch Ave SW | PO Box 810 | Napavine WA 98565 www.cityofnapavine.com |360-262-9344

Permit #:	

Plan Review

For Official Use

Planning Department		Approved	Denied	N/A
Zoning and Siting Requirements				
Mobile Home Requirements				
Critical Area Requirements				
SEPA Review				
Fill/Grade Permit				
Variance/Conditional Use				
Comments/Conditions:				
Date:	Initials:		Initials:	
Public Works Departme	ent	Approved	Denied	N/A
City Water System Availability				
Sewer Availability				
Street, Sidewalk and Improveme	nts			
Right-of-Way Permit				
Comments/Conditions:				
Date:	Initials:		Initials:	
Building Department		Approved	Denied	N/A
Plan Review				
Engineered Stamps				
Inspection Checklist				
Permission to Enter				
Additional Documents:				
1.				
2.				
3.				
Comments/Conditions:				
	1			
Date:	Initials:		Initials:	



407 Birch Ave SW | PO Box 810 | Napavine WA 98565 www.cityofnapavine.com |360-262-9344

Inspections

The following guidelines are provided to clarify when it is necessary to notify this office regarding inspection.

• UTILITY SERVICES: **Before** back-filling ditch for water and/or sewer lines.

NOTE: All construction must meet set back requirements which will be verified at the time of the below inspections.

POST HOLES: After all holes are dug and concrete is placed in bottom of holes.

FOOTINGS: After forms are set and rebar is in place but prior to pouring concrete.

FOUNDATION: Concrete Walls: After forms are set/braced and rebar is in place but prior to pouring concrete.

CMU Walls: After completion of mortaring all blocks in place but prior to setting any plates. All

bond beams or other reinforced cells to be inspected before grouting.

UNDERSLAB: After all plumbing groundwork installed and tested with all copper and ABS wrapped or sleeved if

in contact with concrete; moisture barrier installed, and any required slab insulation installed.

NOTE: The Building Official may require the removal of any foundation work done or concealed without the required inspection.

• SHEAR NAILING: Prior to covering.

• ROUGH PLUMBING: After all rough plumbing including drains, vents, and water supply lines are completed and tested.

ROUGH MECHANICAL: After all ductwork installed and properly supported.

FRAMING: After completion of all rough framing and windows are installed but prior to installation of

sheetrock. Masonry, plumbing, mechanical, electrical rough-in are all done prior to sheetrock.

INSULATION: After approval of framing, rough electrical and rough mechanical inspections; insulation installed

and caulking completed but prior to installation of any sheetrock.

• SHEETROCK: After insulation inspection approved and sheetrock is installed but prior to taping and finishing.

FINAL: All systems installed and building ready for occupancy.

NOTE: Any structural framework, rough plumbing, or rough mechanical covered or concealed without the approval of the Building Official may be subject to removal by the owner or contractor at the request of the building Official.

In addition to the inspection specified above, the Building Official may make, or require, any other inspections of any construction work to determine compliance with the provisions of the code.

Arrange inspections by calling (360) 262-9344. **24 to 48 hour notice is required**. Advance planning by the owner or contractor is recommended to avoid unnecessary construction delays.