



Transportation Improvement Board
Consultant Supplemental Agreement

Agency City of Napavine

Project Number 2-W-963(005)-1

Project Name 2023 Lewis-Thurston Chip Seal Bundle

Consulting Firm Jackson Civil Engineering, LLC

Supplement Phase Supplement for Construction Phase

The Local Agency of City of Napavine desires to supplement the agreement entered into with Jackson Civil Engineering, LLC and executed on April 13, 2023.

All provisions in the basic agreement remain in effect except as expressly modified by this supplement.

The changes to the agreement are described as follows:

Section II, **SCOPE OF WORK**, is hereby amended to include

Cost increases were due to the following:

- Administration costs associated with coordination amongst multiple cities.
- Contractor overran schedule necessitating additional construction administration and an additional round of pay applications.
- Additional inspection due to multiple start/stops by the contractor due to weather and coordination of subcontractor.
- Administration and inspection of punch list work.
- Administration associated with citizen complaints.

Section IV, **TIME FOR BEGINNING AND COMPLETION**, is amended to change the Completion Date

SUPPLEMENTAL COMPLETION DATE December 31, 2023

Section V, **PAYMENT**, shall be amended as follows as set forth in Exhibit A


MAXIMUM AMOUNT PAYABLE \$95,000

EXHIBIT A			
	Original Agreement	Supplement	Total
Direct Salary Cost	\$74,510	\$20,000	\$94,510
Overhead (including Salary Additives)	N/A	N/A	N/A
Fixed Fee	N/A	N/A	N/A
Reimbursables	\$490	\$0	\$490
Subconsultant Cost	0	0	
Total	\$75,000	\$20,000	\$95,000

If you concur with this supplement and agree to the changes as stated above, please sign and date in the appropriate spaces below.



Transportation Improvement Board Consultant Supplemental Agreement

Agency Signature	Date
Consultant Signature 	Date